



Atlantic Shores Offshore Wind, LLC  
 Brooklyn Navy Yard, Dock 72  
 Brooklyn, NY 11205  
 www.atlanticshoreswind.com

July 22, 2021

James Bennett, Program Manager  
 Bureau of Ocean Energy Management  
 Office of Renewable Energy Programs  
 45600 Woodland Road, VAM-OREP  
 Sterling, Virginia 20166  
 [submitted via email to: james.bennett@boem.gov]

**Subject: COP Supplemental Material Filing Dates**

Dear Mr. Bennet,

Atlantic Shores Offshore Wind, LLC (Atlantic Shores), a 50/50 joint venture between EDF-RE Offshore Development, LLC and Shell New Energies US LLC, submitted a Construction and Operations Plan (COP), in accordance with 30 CFR Part 585.626 and 585.627, on March 26, 2021 to advance the development of offshore wind, under the Commercial Lease of Submerged Lands for Renewable Energy Development on the Outer Continental Shelf (OCS)-A 0499.

I am writing on behalf of Atlantic Shores to inform you of updates to our Supplemental Filing Schedule in support of the COP as filed in March 2021 (Table 1). Our commitment is to have all supplemental materials provided to BOEM no later than December 2021. This delivery schedule will ensure all materials necessary to support the review of the COP will be provided 3 months from the planned release of the notice of intent (NOI) to prepare an Environmental Impact Statement (EIS) and 12 months prior to the public dissemination of the Draft Environmental Impact Statement (DEIS).

Table 1: Atlantic Shores Updated COP Supplemental Filing Schedule

SUPPLEMENTAL MATERIAL	ORIGINAL PROPOSED FILING DATE	UPDATED FILING DATE
Certified Verification Agent Nomination	July 2021	August 2021
Final Aviation Assessments	July 2021	
Aerial Search and Rescue Risk Assessment		August 2021
Air Traffic Flow Analysis		July 2021
Radar and Navigational Aid Screening Study		August 2021
Pre- and Post-Construction Wildlife Monitoring Plans	July 2021	
Benthic Monitoring Plan		December 2021
Fisheries Monitoring Plan		July 2021
Marine Mammal and Sea Turtle Monitoring Plan	-	December 2021

SUPPLEMENTAL MATERIAL	ORIGINAL PROPOSED FILING DATE	UPDATED FILING DATE
Final Avian and Bat Survey Assessment Reports	December 2021	
Avian Survey Plan		December 2021
Avian Digital Aerial Survey Report		December 2021
Bat Monitoring Report		December 2021
2020 Red Knot Satellite Tagging Study Memorandum		August 2021
High Resolution Geophysical (HRG) and Geotechnical Site Investigation Report	December 2021	December 2021
Final Cultural Resource Assessment Reports Historic Resources Visual Effects Analysis (HRVEA) – O&M Facility Marine Archaeology Resource Assessment (MARA) – WTA and ECCs	December 2021	December 2021
Final Benthic Habitat Mapping EFH Assessment Update	December 2021	December 2021
Sediment Dispersion Modeling Report	December 2021	December 2021
Other Technical Reports and Clarifications Cable Burial Risk Assessment Indicative Inter-Array Cable, Interlink, and OSS layout O&M Facility Layout	December 2021	December 2021
Departure Request from 30 CFR § 585.626(a)(4)(ii) Requiring Boring at Each Foundation Location	December 2021	December 2021

Should you have any questions or comments regarding the Updated Supplemental Filing Schedule, please feel free to contact me or Atlantic Shores' Permitting Manager, Paul Phifer. His contact information is below:

**Paul Phifer, PhD, Permitting Manager**

Email: paul.phifer@shell.com

Phone: (413) 800-4598

Sincerely,



Jennifer Daniels  
Development Director  
Atlantic Shores Offshore Wind

Cc:  
Brandi Sangunett, BOEM  
Monty Kemiki, BOEM  
Paul Phifer, Atlantic Shores  
Will Waskes, BOEM